S
CONTROL
Insect
Spruce Budworm

June 18, 1957

F.S. R-1 RECEIVED JUN 18 1957 TIMBER MANAGEMENT

Progress Report June 17, 1957

Acres to be sprayed by control units (units are on the Beaverhead, Deerlodge, Gallatin, and Lewis & Clark):

Spray Unit	Spray Acreage
Judith	109,000
Mill Creek	114,000
South Continental	243,000
Madison	86,000
Hebgen	71,000
Lima	70,000

United Heckathorn Company was the successful bidder on both insecticide and spraying contracts. Spray bid .2775¢ per acre. Insecticide varied from .4236 to .4480 for the different units. The combined costs of spraying and insecticide are 10¢ higher than last year's bids. Individual responsibility assignments for the spray project are shown in the "Spruce Budworm Organization and Operating Plan for 1957."

Bids are now being prepared for the spraying of:

Yellowstone National Park	56,000 acres
Glacier National Park (for a blackheaded budworm infestation)	6,000 acres

Airfield at Missouri Flats (Hebgen Unit) 90 percent completed, has 5,000 feet of runway.

Improvement of White Sulphur field (Judith Unit) 90 percent completed.

Storage tank installations at airfields will be completed by June 18 and tanks will be filled with insecticide by June 22.

United Heckathorn Company, which has the insecticide and spraying contract, arranged for facilities to mix insecticide at an oil refinery in Lovell, Wyoming. This will expedite movement of insecticide.

Field organization has become quite firm--a few changes yet to be made involving smokejumpers.

Despite lack of bids for rental of pickups and cars, direct contact with supply sources took care of most needs--two or three vehicles yet needed.

Congratulations to the Deerlodge on the excellent story on the spruce budworm project in the Sunday edition of the Montana Standard, June 16. Fred Mass and his assistants did a topnotch job on this!

S FILE

Inspection of spray planes scheduled to start Tuesday, June 18. One B-18, 1 C-82, 1 B-17, and 3 TBM's scheduled to arrive and be inspected by June 21. Balance of spray planes to be inspected by June 24. Small spray planes and balance of observation planes to be inspected as per schedule to be established June 19.

Dave Isler and Bohdan Maksymiuk of Agriculture Research Station, Beltsville, Maryland, are here to inspect and test plane spray equipment. Will be joined by Joe Davis, also of Agriculture Research Station, to conduct height-of-flight study in Pipestone area east of Butte on South Continental Unit.

Dave Isler is also conducting an aerial spray equipment testing school. Starts Monday June 17. Trainees from other regions attending.

Spray date--had been June 24, but latest reports from the field and from Red McComb lead us to believe it will be later. If you have opinions of your own as to the day, hour, and minute when the first spray plane will take off you can show the strength of your convictions by placing a small bet on the pool for each control unit.

Montana State Forester is sending invitations to legislators and other interested people to visit control unit headquarters during spray operations.

A cooperative administrative study on the application of DDT spray on forest waters is being undertaken jointly by the U. S. Fish and Wildlife Service, State of Montana, and the U. S. Forest Service. Dr. C. D. J. Brown of Montana State College; George Holton, of the State Fish and Game Department; and Dr. Oliver Cope, of the U. S. Fish and Wildlife Service, will give technical advice and assistance. Dick Graham, of the State Fish and Game Department, and David O. Scott, of the U. S. Forest Service, will serve as coordinators of the study.

An agreement is being made with Montana State College to undertake the job of chemical analysis of samples of water, soil, vegetation, and fish to establish DDT content.

ERNEST J. GRAMBO

Ernest J. Grambo, Project Director

S
CONTROL
Insect
Spruce Budworm

June 18, 1957

Progress Report June 17, 1957

Acres to be sprayed by control units (units are on the Beaverhead, Deerlodge, Gallatin, and Lewis & Clark):

Spray Unit	Spray Acreage
Judith	109,000
Mill Creek	114,000
South Continental	243,000
Madison	86,000
Hebgen	71,000
Lima	70,000

United Heckathorn Company was the successful bidder on both insecticide and spraying contracts. Spray bid .2775¢ per acre. Insecticide varied from .4236 to .4480 for the different units. The combined costs of spraying and insecticide are 10¢ higher than last year's bids. Individual responsibility assignments for the spray project are shown in the "Spruce Budworm Organization and Operating Plan for 1957."

Bids are now being prepared for the spraying of:

Yellowstone National Park	56,000 acres
Glacier National Park (for a blackheaded budworm infestation)	6,000 acres

Airfield at Missouri Flats (Hebgen Unit) 90 percent completed, has 5,000 feet of runway.

Improvement of White Sulphur field (Judith Unit) 90 percent completed.

Storage tank installations at airfields will be completed by June 18 and tanks will be filled with insecticide by June 22.

United Heckathorn Company, which has the insecticide and spraying contract, arranged for facilities to mix insecticide at an oil refinery in Lovell, Wyoming. This will expedite movement of insecticide.

Field organization has become quite firm--a few changes yet to be made involving smokejumpers.

Despite lack of bids for rental of pickups and cars, direct contact with supply sources took care of most needs--two or three vehicles yet needed.

Congratulations to the Deerlodge on the excellent story on the spruce budworm project in the Sunday edition of the Montana Standard, June 16. Fred Mass and his assistants did a topnotch job on this!

Inspection of spray planes scheduled to start Tuesday, June 18. One B-18, 1 C-82, 1 B-17, and 3 TBM's scheduled to arrive and be inspected by June 21. Balance of spray planes to be inspected by June 24. Small spray planes and balance of observation planes to be inspected as per schedule to be established June 19.

Dave Isler and Bohdan Maksymiuk of Agriculture Research Station, Beltsville, Maryland, are here to inspect and test plane spray equipment. Will be joined by Joe Davis, also of Agriculture Research Station, to conduct height-of-flight study in Pipestone area east of Butte on South Continental Unit.

Dave Isler is also conducting an aerial spray equipment testing school. Starts Monday June 17. Trainees from other regions attending.

Spray date--had been June 24, but latest reports from the field and from Red McComb lead us to believe it will be later. If you have opinions of your own as to the day, hour, and minute when the first spray plane will take off you can show the strength of your convictions by placing a small bet on the pool for each control unit.

Montana State Forester is sending invitations to legislators and other interested people to visit control unit headquarters during spray operations.

A cooperative administrative study on the application of DDT spray on forest waters is being undertaken jointly by the U. S. Fish and Wildlife Service, State of Montana, and the U. S. Forest Service. Dr. C. D. J. Brown of Montana State College; George Holton, of the State Fish and Game Department; and Dr. Oliver Cope, of the U. S. Fish and Wildlife Service, will give technical advice and assistance. Dick Graham, of the State Fish and Game Department, and David O. Scott, of the U. S. Forest Service, will serve as coordinators of the study.

An agreement is being made with Montana State College to undertake the job of chemical analysis of samples of water, soil, vegetation, and fish to establish DDT content.

ERNEST J. GRAMBO

Ernest J. Grambo, Project Director

S
CONTROL
Insect
Spruce Budworm

June 18, 1957

Progress Report June 17, 1957

Acres to be sprayed by control units (units are on the Beaverhead, Deerlodge, Gallatin, and Lewis & Clark):

Spray Unit	Spray Acreage
Judith	109,000
Mill Creek	114,000
South Continental	243,000
Madison	86,000
Hebgen	71,000
Lima	70,000

United Heckathorn Company was the successful bidder on both insecticide and spraying contracts. Spray bid .2775¢ per acre. Insecticide varied from .4236 to .4480 for the different units. The combined costs of spraying and insecticide are 10¢ higher than last year's bids. Individual responsibility assignments for the spray project are shown in the "Spruce Budworm Organization and Operating Plan for 1957."

Bids are now being prepared for the spraying of:

Yellowstone National Park	56,000 acres
Glacier National Park (for a blackheaded budworm infestation)	6,000 acres

Airfield at Missouri Flats (Hebgen Unit) 90 percent completed, has 5,000 feet of runway.

Improvement of White Sulphur field (Judith Unit) 90 percent completed.

Storage tank installations at airfields will be completed by June 18 and tanks will be filled with insecticide by June 22.

United Heckathorn Company, which has the insecticide and spraying contract, arranged for facilities to mix insecticide at an oil refinery in Lovell, Wyoming. This will expedite movement of insecticide.

Field organization has become quite firm--a few changes yet to be made involving smokejumpers.

Despite lack of bids for rental of pickups and cars, direct contact with supply sources took care of most needs--two or three vehicles yet needed.

Congratulations to the Deerlodge on the excellent story on the spruce budworm project in the Sunday edition of the Montana Standard, June 16. Fred Mass and his assistants did a topnotch job on this!

Inspection of spray planes scheduled to start Tuesday, June 18. One B-18, 1 C-82, 1 B-17, and 3 TBM's scheduled to arrive and be inspected by June 21. Balance of spray planes to be inspected by June 24. Small spray planes and balance of observation planes to be inspected as per schedule to be established June 19.

Dave Isler and Bohdan Maksymiuk of Agriculture Research Station, Beltsville, Maryland, are here to inspect and test plane spray equipment. Will be joined by Joe Davis, also of Agriculture Research Station, to conduct height-of-flight study in Pipestone area east of Butte on South Continental Unit.

Dave Isler is also conducting an aerial spray equipment testing school. Starts Monday June 17. Trainees from other regions attending.

Spray date--had been June 24, but latest reports from the field and from Red McComb lead us to believe it will be later. If you have opinions of your own as to the day, hour, and minute when the first spray plane will take off you can show the strength of your convictions by placing a small bet on the pool for each control unit.

Montana State Forester is sending invitations to legislators and other interested people to visit control unit headquarters during spray operations.

A cooperative administrative study on the application of DDT spray on forest waters is being undertaken jointly by the U. S. Fish and Wildlife Service, State of Montana, and the U. S. Forest Service. Dr. C. D. J. Brown of Montana State College; George Holton, of the State Fish and Game Department; and Dr. Oliver Cope, of the U. S. Fish and Wildlife Service, will give technical advice and assistance. Dick Graham, of the State Fish and Game Department, and David O. Scott, of the U. S. Forest Service, will serve as coordinators of the study.

An agreement is being made with Montana State College to undertake the job of chemical analysis of samples of water, soil, vegetation, and fish to establish DDT content.

ERNEST J. GRAMBO

Ernest J. Grambo, Project Director

S
CONTROL
Insect
Spruce Budworm

June 18, 1957

Progress Report June 17, 1957

Acres to be sprayed by control units (units are on the Beaverhead, Deerlodge, Gallatin, and Lewis & Clark):

Spray Unit	Spray Acreage
Judith	109,000
Mill Creek	114,000
South Continental	243,000
Madison	86,000
Hebgen	71,000
Lima	70,000

United Heckathorn Company was the successful bidder on both insecticide and spraying contracts. Spray bid .2775¢ per acre. Insecticide varied from .4236 to .4480 for the different units. The combined costs of spraying and insecticide are 10¢ higher than last year's bids. Individual responsibility assignments for the spray project are shown in the "Spruce Budworm Organization and Operating Plan for 1957."

Bids are now being prepared for the spraying of:

Yellowstone National Park	56,000 acres
Glacier National Park (for a blackheaded budworm infestation)	6,000 acres

Airfield at Missouri Flats (Hebgen Unit) 90 percent completed, has 5,000 feet of runway.

Improvement of White Sulphur field (Judith Unit) 90 percent completed.

Storage tank installations at airfields will be completed by June 18 and tanks will be filled with insecticide by June 22.

United Heckathorn Company, which has the insecticide and spraying contract, arranged for facilities to mix insecticide at an oil refinery in Lovell, Wyoming. This will expedite movement of insecticide.

Field organization has become quite firm--a few changes yet to be made involving smokejumpers.

Despite lack of bids for rental of pickups and cars, direct contact with supply sources took care of most needs--two or three vehicles yet needed.

Congratulations to the Deerlodge on the excellent story on the spruce budworm project in the Sunday edition of the Montana Standard, June 16. Fred Mass and his assistants did a topnotch job on this!

Inspection of spray planes scheduled to start Tuesday, June 18. One B-18, 1 C-82, 1 B-17, and 3 TBM's scheduled to arrive and be inspected by June 21. Balance of spray planes to be inspected by June 24. Small spray planes and balance of observation planes to be inspected as per schedule to be established June 19.

Dave Isler and Bohdan Maksymiuk of Agriculture Research Station, Beltsville, Maryland, are here to inspect and test plane spray equipment. Will be joined by Joe Davis, also of Agriculture Research Station, to conduct height-of-flight study in Pipestone area east of Butte on South Continental Unit.

Dave Isler is also conducting an aerial spray equipment testing school. Starts Monday June 17. Trainees from other regions attending.

Spray date--had been June 24, but latest reports from the field and from Red McComb lead us to believe it will be later. If you have opinions of your own as to the day, hour, and minute when the first spray plane will take off you can show the strength of your convictions by placing a small bet on the pool for each control unit.

Montana State Forester is sending invitations to legislators and other interested people to visit control unit headquarters during spray operations.

A cooperative administrative study on the application of DDT spray on forest waters is being undertaken jointly by the U. S. Fish and Wildlife Service, State of Montana, and the U. S. Forest Service. Dr. C. D. J. Brown of Montana State College; George Holton, of the State Fish and Game Department; and Dr. Oliver Cope, of the U. S. Fish and Wildlife Service, will give technical advice and assistance. Dick Graham, of the State Fish and Game Department, and David O. Scott, of the U. S. Forest Service, will serve as coordinators of the study.

An agreement is being made with Montana State College to undertake the job of chemical analysis of samples of water, soil, vegetation, and fish to establish DDT content.

ERNEST J. GRAMBO

Ernest J. Grambo, Project Director

S
CONTROL
Insect
Spruce Budworm

June 18, 1957

Progress Report June 17, 1957

Acres to be sprayed by control units (units are on the Beaverhead, Deerlodge, Gallatin, and Lewis & Clark):

Spray Unit	Spray Acreage
Judith	109,000
Mill Creek	114,000
South Continental	243,000
Madison	86,000
Hebgen	71,000
Lima	70,000

United Heckathorn Company was the successful bidder on both insecticide and spraying contracts. Spray bid .2775¢ per acre. Insecticide varied from .4236 to .4480 for the different units. The combined costs of spraying and insecticide are 10¢ higher than last year's bids. Individual responsibility assignments for the spray project are shown in the "Spruce Budworm Organization and Operating Plan for 1957."

Bids are now being prepared for the spraying of:

Yellowstone National Park	56,000 acres
Glacier National Park (for a blackheaded budworm infestation)	6,000 acres

Airfield at Missouri Flats (Hebgen Unit) 90 percent completed, has 5,000 feet of runway.

Improvement of White Sulphur field (Judith Unit) 90 percent completed.

Storage tank installations at airfields will be completed by June 18 and tanks will be filled with insecticide by June 22.

United Heckathorn Company, which has the insecticide and spraying contract, arranged for facilities to mix insecticide at an oil refinery in Lovell, Wyoming. This will expedite movement of insecticide.

Field organization has become quite firm--a few changes yet to be made involving smokejumpers.

Despite lack of bids for rental of pickups and cars, direct contact with supply sources took care of most needs--two or three vehicles yet needed.

Congratulations to the Deerlodge on the excellent story on the spruce budworm project in the Sunday edition of the Montana Standard, June 16. Fred Mass and his assistants did a topnotch job on this!

Inspection of spray planes scheduled to start Tuesday, June 18. One B-18, 1 C-82, 1 B-17, and 3 TBM's scheduled to arrive and be inspected by June 21. Balance of spray planes to be inspected by June 24. Small spray planes and balance of observation planes to be inspected as per schedule to be established June 19.

Dave Isler and Bohdan Maksymiuk of Agriculture Research Station, Beltsville, Maryland, are here to inspect and test plane spray equipment. Will be joined by Joe Davis, also of Agriculture Research Station, to conduct height-of-flight study in Pipestone area east of Butte on South Continental Unit.

Dave Isler is also conducting an aerial spray equipment testing school. Starts Monday June 17. Trainees from other regions attending.

Spray date--had been June 24, but latest reports from the field and from Red McComb lead us to believe it will be later. If you have opinions of your own as to the day, hour, and minute when the first spray plane will take off you can show the strength of your convictions by placing a small bet on the pool for each control unit.

Montana State Forester is sending invitations to legislators and other interested people to visit control unit headquarters during spray operations.

A cooperative administrative study on the application of DDT spray on forest waters is being undertaken jointly by the U. S. Fish and Wildlife Service, State of Montana, and the U. S. Forest Service. Dr. C. D. J. Brown of Montana State College; George Holton, of the State Fish and Game Department; and Dr. Oliver Cope, of the U. S. Fish and Wildlife Service, will give technical advice and assistance. Dick Graham, of the State Fish and Game Department, and David O. Scott, of the U. S. Forest Service, will serve as coordinators of the study.

An agreement is being made with Montana State College to undertake the job of chemical analysis of samples of water, soil, vegetation, and fish to establish DDT content.

ERNEST J. GRAMBO

Ernest J. Grambo, Project Director

S
CONTROL
Insect
Spruce Budworm

June 18, 1957

Progress Report June 17, 1957

Acres to be sprayed by control units (units are on the Beaverhead, Deerlodge, Gallatin, and Lewis & Clark):

Spray Unit	Spray Acreage
Judith	109,000
Mill Creek	114,000
South Continental	243,000
Madison	86,000
Hebgen	71,000
Lima	70,000

United Heckathorn Company was the successful bidder on both insecticide and spraying contracts. Spray bid .2775¢ per acre. Insecticide varied from .4236 to .4480 for the different units. The combined costs of spraying and insecticide are 10¢ higher than last year's bids. Individual responsibility assignments for the spray project are shown in the "Spruce Budworm Organization and Operating Plan for 1957."

Bids are now being prepared for the spraying of:

Yellowstone National Park	56,000 acres
Glacier National Park (for a blackheaded budworm infestation)	6,000 acres

Airfield at Missouri Flats (Hebgen Unit) 90 percent completed, has 5,000 feet of runway.

Improvement of White Sulphur field (Judith Unit) 90 percent completed.

Storage tank installations at airfields will be completed by June 18 and tanks will be filled with insecticide by June 22.

United Heckathorn Company, which has the insecticide and spraying contract, arranged for facilities to mix insecticide at an oil refinery in Lovell, Wyoming. This will expedite movement of insecticide.

Field organization has become quite firm--a few changes yet to be made involving smokejumpers.

Despite lack of bids for rental of pickups and cars, direct contact with supply sources took care of most needs--two or three vehicles yet needed.

Congratulations to the Deerlodge on the excellent story on the spruce budworm project in the Sunday edition of the Montana Standard, June 16. Fred Mass and his assistants did a topnotch job on this!

Inspection of spray planes scheduled to start Tuesday, June 18. One B-18, 1 C-82, 1 B-17, and 3 TBM's scheduled to arrive and be inspected by June 21. Balance of spray planes to be inspected by June 24. Small spray planes and balance of observation planes to be inspected as per schedule to be established June 19.

Dave Isler and Bohdan Maksymiuk of Agriculture Research Station, Beltsville, Maryland, are here to inspect and test plane spray equipment. Will be joined by Joe Davis, also of Agriculture Research Station, to conduct height-of-flight study in Pipestone area east of Butte on South Continental Unit.

Dave Isler is also conducting an aerial spray equipment testing school. Starts Monday June 17. Trainees from other regions attending.

Spray date--had been June 24, but latest reports from the field and from Red McComb lead us to believe it will be later. If you have opinions of your own as to the day, hour, and minute when the first spray plane will take off you can show the strength of your convictions by placing a small bet on the pool for each control unit.

Montana State Forester is sending invitations to legislators and other interested people to visit control unit headquarters during spray operations.

A cooperative administrative study on the application of DDT spray on forest waters is being undertaken jointly by the U. S. Fish and Wildlife Service, State of Montana, and the U. S. Forest Service. Dr. C. D. J. Brown of Montana State College; George Holton, of the State Fish and Game Department; and Dr. Oliver Cope, of the U. S. Fish and Wildlife Service, will give technical advice and assistance. Dick Graham, of the State Fish and Game Department, and David O. Scott, of the U. S. Forest Service, will serve as coordinators of the study.

An agreement is being made with Montana State College to undertake the job of chemical analysis of samples of water, soil, vegetation, and fish to establish DDT content.

ERNEST J. GRAMBO

Ernest J. Grambo, Project Director

S
CONTROL
Insect
Spruce Budworm

June 18, 1957

Progress Report June 17, 1957

Acres to be sprayed by control units (units are on the Beaverhead, Deerlodge, Gallatin, and Lewis & Clark):

Spray Unit	Spray Acreage
Judith	109,000
Mill Creek	114,000
South Continental	243,000
Madison	86,000
Hebgen	71,000
Lima	70,000

United Heckathorn Company was the successful bidder on both insecticide and spraying contracts. Spray bid .2775¢ per acre. Insecticide varied from .4236 to .4480 for the different units. The combined costs of spraying and insecticide are 10¢ higher than last year's bids. Individual responsibility assignments for the spray project are shown in the "Spruce Budworm Organization and Operating Plan for 1957."

Bids are now being prepared for the spraying of:

Yellowstone National Park	56,000 acres
Glacier National Park (for a blackheaded budworm infestation)	6,000 acres

Airfield at Missouri Flats (Hebgen Unit) 90 percent completed, has 5,000 feet of runway.

Improvement of White Sulphur field (Judith Unit) 90 percent completed.

Storage tank installations at airfields will be completed by June 18 and tanks will be filled with insecticide by June 22.

United Heckathorn Company, which has the insecticide and spraying contract, arranged for facilities to mix insecticide at an oil refinery in Lovell, Wyoming. This will expedite movement of insecticide.

Field organization has become quite firm--a few changes yet to be made involving smokejumpers.

Despite lack of bids for rental of pickups and cars, direct contact with supply sources took care of most needs--two or three vehicles yet needed.

Congratulations to the Deerlodge on the excellent story on the spruce budworm project in the Sunday edition of the Montana Standard, June 16. Fred Mass and his assistants did a topnotch job on this!

Inspection of spray planes scheduled to start Tuesday, June 18. One B-18, 1 C-82, 1 B-17, and 3 TBM's scheduled to arrive and be inspected by June 21. Balance of spray planes to be inspected by June 24. Small spray planes and balance of observation planes to be inspected as per schedule to be established June 19.

Dave Isler and Bohdan Maksymiuk of Agriculture Research Station, Beltsville, Maryland, are here to inspect and test plane spray equipment. Will be joined by Joe Davis, also of Agriculture Research Station, to conduct height-of-flight study in Pipestone area east of Butte on South Continental Unit.

Dave Isler is also conducting an aerial spray equipment testing school. Starts Monday June 17. Trainees from other regions attending.

Spray date--had been June 24, but latest reports from the field and from Red McComb lead us to believe it will be later. If you have opinions of your own as to the day, hour, and minute when the first spray plane will take off you can show the strength of your convictions by placing a small bet on the pool for each control unit.

Montana State Forester is sending invitations to legislators and other interested people to visit control unit headquarters during spray operations.

A cooperative administrative study on the application of DDT spray on forest waters is being undertaken jointly by the U. S. Fish and Wildlife Service, State of Montana, and the U. S. Forest Service. Dr. C. D. J. Brown of Montana State College; George Holton, of the State Fish and Game Department; and Dr. Oliver Cope, of the U. S. Fish and Wildlife Service, will give technical advice and assistance. Dick Graham, of the State Fish and Game Department, and David O. Scott, of the U. S. Forest Service, will serve as coordinators of the study.

An agreement is being made with Montana State College to undertake the job of chemical analysis of samples of water, soil, vegetation, and fish to establish DDT content.

ERNEST J. GRAMBO

Ernest J. Grambo, Project Director

S
CONTROL
Insect
Spruce Budworm

June 18, 1957

Progress Report June 17, 1957

Acres to be sprayed by control units (units are on the Beaverhead, Deerlodge, Gallatin, and Lewis & Clark):

Spray Unit	Spray Acreage
Judith	109,000
Mill Creek	114,000
South Continental	243,000
Madison	86,000
Hebgen	71,000
Lima	70,000

United Heckathorn Company was the successful bidder on both insecticide and spraying contracts. Spray bid .2775¢ per acre. Insecticide varied from .4236 to .4480 for the different units. The combined costs of spraying and insecticide are 10¢ higher than last year's bids. Individual responsibility assignments for the spray project are shown in the "Spruce Budworm Organization and Operating Plan for 1957."

Bids are now being prepared for the spraying of:

Yellowstone National Park	56,000 acres
Glacier National Park (for a blackheaded budworm infestation)	6,000 acres

Airfield at Missouri Flats (Hebgen Unit) 90 percent completed, has 5,000 feet of runway.

Improvement of White Sulphur field (Judith Unit) 90 percent completed.

Storage tank installations at airfields will be completed by June 18 and tanks will be filled with insecticide by June 22.

United Heckathorn Company, which has the insecticide and spraying contract, arranged for facilities to mix insecticide at an oil refinery in Lovell, Wyoming. This will expedite movement of insecticide.

Field organization has become quite firm--a few changes yet to be made involving smokejumpers.

Despite lack of bids for rental of pickups and cars, direct contact with supply sources took care of most needs--two or three vehicles yet needed.

Congratulations to the Deerlodge on the excellent story on the spruce budworm project in the Sunday edition of the Montana Standard, June 16. Fred Mass and his assistants did a topnotch job on this!

Inspection of spray planes scheduled to start Tuesday, June 18. One B-18, 1 C-82, 1 B-17, and 3 TBM's scheduled to arrive and be inspected by June 21. Balance of spray planes to be inspected by June 24. Small spray planes and balance of observation planes to be inspected as per schedule to be established June 19.

Dave Isler and Bohdan Maksymiuk of Agriculture Research Station, Beltsville, Maryland, are here to inspect and test plane spray equipment. Will be joined by Joe Davis, also of Agriculture Research Station, to conduct height-of-flight study in Pipestone area east of Butte on South Continental Unit.

Dave Isler is also conducting an aerial spray equipment testing school. Starts Monday June 17. Trainees from other regions attending.

Spray date--had been June 24, but latest reports from the field and from Red McComb lead us to believe it will be later. If you have opinions of your own as to the day, hour, and minute when the first spray plane will take off you can show the strength of your convictions by placing a small bet on the pool for each control unit.

Montana State Forester is sending invitations to legislators and other interested people to visit control unit headquarters during spray operations.

A cooperative administrative study on the application of DDT spray on forest waters is being undertaken jointly by the U. S. Fish and Wildlife Service, State of Montana, and the U. S. Forest Service. Dr. C. D. J. Brown of Montana State College; George Holton, of the State Fish and Game Department; and Dr. Oliver Cope, of the U. S. Fish and Wildlife Service, will give technical advice and assistance. Dick Graham, of the State Fish and Game Department, and David O. Scott, of the U. S. Forest Service, will serve as coordinators of the study.

An agreement is being made with Montana State College to undertake the job of chemical analysis of samples of water, soil, vegetation, and fish to establish DDT content.

ERNEST J. GRAMBO

Ernest J. Grambo, Project Director